

Bond Projects Updates for Monday 18 November 2013

Community Center

- Site work continued: irrigation, concrete, base rock.
- Filter planters had interior sealing material installed.
- Trespa panels, lighting, mechanical, and plumbing installations continued.
- Ceiling materials installation continued.
- Interior painting nearly complete.
- FRP (fiberglass reinforced panel) installed in kitchen.

Looking west along the front walkway, poured up to the seat walls by the main feature wall.

(20131113-1638)



Forms and rebar are ready for the front entry pour later in the week.

(20131113-1639)

The gazebo is currently being reconditioned after suffering serious vandalism last year. It will be reopened concurrently with the new Community Center.

(20131115-0942)





Lighting in the Perera Pavilion shows off the rich warmth of the ceiling.
(20131114-1631)

Trespa finish installation on the ceiling beams continues.
(20131114-1646)



Stone veneer on the west wall of the McHale Room is nearly completed. The ceiling is alternately laminate flooring material and painted sheetrock.
(20131114-1634)



Looking west from the interior Dance Studio entry toward the classrooms.
(20131114-1635)



Base rock has been placed and compacted in preparation for asphalt installation.
(20131115-0952)



Workers finishing the front entry walkway concrete.
(20131115-1009)

Pleasant Oaks Park

- Installation of high netting over fencing began.
- Fencing installation around play fields continued.
- Irrigation system tests were performed.
- Concrete steps and accessible ramp were completed.
- Another delivery of plant materials was made.



Looking south: concrete ramp completed, leading to two picnic areas and batting cages.

(20131115-1403)

Below: new concrete steps on the south end of the sports building.

(20131115-1405)



Another delivery of planting materials.

(20131115-1406)



High netting is being installed above the fencing fabric around some of the playing fields.
(20131115-1407)

Assembly of an upper backstop framing.
(20131115-1410)



Irrigation testing on the fields.
Turf installation is scheduled for the new week.
(20131115-1408)

Resilient surface has been installed around the play equipment.
(20131115-1409)

