

Bond Project Updates for Friday 23 September 2011

Senior Center

- Alternative route for main sewer connection approved – in progress
- **CCWD** placing Patricia Drive hydrant install this week (also **installing new service across Cleaveland for TC**)
- Foundation framing and plumbing/electrical conduits in progress



Our new Senior Center starting to peek out of the ground

Teen Center & Parking Lot Improvements



Plumbing & electrical conduits and sewer connections finishing up



Forms and rebar awaiting the concrete delivery



Fresh curbs and walkway in front of the District Office

Community Center

- Pre-construction meeting was held today with CSI, PHR staff, and PARC Services: assigned task list to each group to prepare for demolition. Tentative physical “knock down” date: October 10th – stay tuned for confirmation.
- Non-glamorous preparation activities proceeding on schedule behind the scenes... {:D