

Bond Project Updates for Monday 10 October 2011

Senior Center

- CCWD saw cut Gregory Lane for better-weather install (looks like this week)
- McF trenched/piped from new sewer main tie-in to their on-site manhole (ahead of the rain)
- Under-slab electrical conduits continued to be installed as weather permitted
- Work on the north end storm drain structure continued:



Compared to the photos from October 3rd, looking more like the parking lot it will soon become.

Teen Center and Parking Lot

- Vapor barrier material installation - no, it's not another pool, even though the rain made it look like one!



- CCWD finished the installation of the fire water and southernmost domestic water services across Cleveland Road
- C-3 filter planter curb and gutter poured, partial drain pipe installed (it started collecting and draining rain water, before it even had anywhere to drain it to!)



Community Center

- PARC Services began demolition of the facility, having confirmed utilities cut-offs with staff, and after installing inspected tree protection zones (TPZ's) per Dahlin's plan sheets and specs
- Lemmings Irrigation, sub-contracted to PARC Services, is installing the temporary irrigation control wiring, which will remain in place until the new construction begins next year
- The Board Tour on Wednesday 10/5 included a visit to the demolition site.



First day of demolition – 5 October 2011



Second day of demolition – 6 October 2011



Third day of demolition – 7 October 2011

