

Bond Projects Updates for Monday 1 October 2012

Senior Center

- Fire System monitoring installation began.
- Kitchen equipment installation continued.
- Interior doors and windows trim installation continued.
- Casework installation continued (cabinets, counters, cupboards).
- Audio-visual equipment installation began.
- Interior/exterior painting is nearly completed.
- Building slab is being moisture tested in preparation for floor covering installation.



A bike rack outside the
Library/Lounge.

(20120928-1610)



Library/Lounge window trim finished – next step: install casework. (20120928-1607)



In Chateau Hall (Multi-Purpose Room): examples of the beautiful, solid Maple trim being installed throughout the building.

(20120928-1542)



Arts & Crafts Room: window trims, casework, and cupboard doors installed. (20120928-1534)



Looking across the hall at the coffee area from the Trip Counter area.

(20120928-1607)

Teen Center

- Intrusion and Fire System monitoring installation completed & passed inspection.
- Punch list touchups and repairs continued.
- Park Maintenance staff worked with contractors to bring the landscape near completion.
- Some of the interior furniture was delivered – more is on the way.
- The Grand Opening is scheduled for Saturday October 20th – see our website for details!



Installing a Room Capacity sign in the Meeting/Study Room (20120928-1023)



Just about ready for occupancy. (20120928-1630)

Community Center

- Foundation and footings excavation continued.
- Various utilities work is in preparation, such as the new fire hydrant installation on Taylor Blvd and the removal of the old PG&E transformer, which will be replaced later in the project.



Beginning excavation of a deepened footing just west and outside of the Valley Oak tree drip-line. Deepening the footing rather than widening it helps protect the tree root zone. (20120926-0903)