

## Bond Projects Updates for Monday 10 September 2012

### Senior Center

- West parking lot curb forms work began.
- Mechanical, electrical (including data), and plumbing work is nearly completed.
- Kitchen floor tiles were grouted & stainless steel backsplash & FRP panels were installed.
- Restroom fixtures installation continued.
- Landscaping preparation continued with irrigation installation and soil conditioning.
- Security/Fire, Audio-Visual, and Data-network systems are all in progress.



Future home of the dishwasher. Stainless steel panel under hood has protective film on it at this time.

(20120907-1524)

Stainless steel backsplash was installed behind the future cooking appliances. (Protective film will be removed before use.)

(20120907-1525)





North classrooms awaiting the installation of the ceiling panels as well as the floor covering – carpet for this area.  
  
(20120907-1536)

Before the ceiling panels give everything a clean finished look, here's a good example of how "busy" it is up there.  
  
(20120907-1537)



Looking WNW at the CC-Café: landscape irrigation is being installed. (Main entry to the Senior Center is visible at the far left.)  
  
(20120907-1530)

Teen Center

- Floor covering installation continued.
- Acoustic panels were installed on upper wall surfaces.
- Security/Fire, Audio-Visual, and Data-network systems are all in progress.
- Outdoor fencing was completed.
- Operable partition between the Meeting/Study Room and the Lounge (main room) was installed.
- Display board was installed on the left of entry wall.



(20120906-1532)



These double gates open to allow access between the pool deck and Teen Center. See our webpage for rental opportunities!

(20120907-1536)

3-compartment sink and shelving in the Snack Shack, where trays and utensils will be sanitized per Health Code.

(20120906-1525)





The black-framed panel above is the operable partition as it appears when stowed in its bay. When opened, it will separate the Meeting/Study Room from the Lounge area. (20120907-1538)

#### Community Center

- Over-excavation work has been completed.
- Installation of underground drainage and utilities has begun.



Looking south along the western edge of the site: new storm drainage is being installed and tied into sections of the existing system that are designed to stay in service.

(20120906-0953)