

Bond Projects Updates for Monday 11 June 2012

Senior Center

- MEP (Mechanical/Electrical/Plumbing) work continued.
- Walkway and driveway on Gregory Lane formed and poured. Accessible section at east end of walkway will be completed soon.
- Insulation and sheetrock installation continued.



Freshly poured entry driveway. Lower right – pending segment of accessible pathway. (20120607-1516)



Left: Looking north down the main hallway. (20120606-1331)

Below: Looking south in the entry hall. The coffee corner will be in the recessed area to the left. (20120606-1341)





Workers now need portable lights in some rooms to see what they are doing. (20120606-1340)



Above: CC Café electrical & lighting conduit and boxes were installed in the framing, after the fire piping was finished. (20120606-1339)

Left: The switch gears were unpacked and set on the platform. (20120606-1343)



Teen Center

- Sheetrock installation and taping continued.
- Some work was done assembling the front window mullions.
- More planning was done for the Donor Tiles that will be installed on the east filter planter.



Kat checking on the progress of her new office.

(20120607-1238)

Looking east into the offices.

(20120607-1239)



East planter box – future home of the Donor Tiles – fundraiser for the Teen Center.

(20120607-1252)