

Bond Projects Updates for Monday 11 March 2013

Senior Center

- Remediation of meandering walkway filter planters proceeded.

Pleasant Oaks Park

- Project is on target to go out to bid in March 2013.

Community Center

- Framing, including nailers on the steel beams, ceiling joists, and sheathing work continued.
- Installation of the base layer of roofing plywood began.
- CCWD worked on installation of service for the fire sprinklers – NW corner of property.



Above: A good view of the nailers installed on the steel beams. As the name implies – these wood members serve as attachment surfaces for other materials.
(20130306-1506)

Right: Looking north across the preschool rooms joists.
(20130306-1511)





This steel beam will hold another operable wall, which separates two classrooms or can be opened to provide a larger single space. (20130306-1511)



Left: This Preschool entry will have a welcoming circular window. (20130306-1531)



Right: CCWD crew at work installing the water supply for the future fire sprinkler system. (20130308-1413)



Last chance to see the front entry Valley Oak through the framing – plywood roof decking will soon enclose the future WeeTot Room space. (20130308-1423)



Looking NW from a high lift over the Dance Studio.(20130308-1427)



Looking west over the classroom and playground area from a high lift in the Dance Studio. (20130308-1427)



Looking ESE from the high lift – workers are installing more nailers on the steel beams. (20130308-1428)