

## Bond Projects Updates for Monday 12 December 2011

### Senior Center

- Work continued conditioning the parking lot base
- Curbs and walkways work proceeding – east side work planned for this week
- The slab surpassed its strength requirement tests, so framing layout is starting



Looking north



Prepping the southeast drive & walkways



Teen Center

- Framing and masonry are moving along and the building is taking shape.
- Underground utilities work nearly done in the now-fenced half of the parking lot as well as out to Cleveland.



Katrina trying out her new office



Scaffolding for the masonry courses



Standing the "tall wall" that divides the main room from the snack shack and meeting room

Community Center

- After the contractor tidied up a few site details, staff performed some seasonal pruning of trees on site.
- Planning and design of the new utilities are underway.
- **Dahlin Group will give a presentation of the interior design elements for the new building. This Special Board meeting will be held at the Winslow Center on Wednesday 12/14/2011 from 2-5pm.**