

Bond Projects Updates for Monday 13 February 2012

Senior Center

- Framing progressing – including the platform area for both the Multi-use Room and Dance Studio
- Steel trusses were lifted over the main entrance hallway
- Concrete was poured for long sections of the replacement park pathway through the Redwood grove (between the upcoming bocce courts and the Senior Center parking lot)
- Site drainage system finish work underway



Looking north – walkway forms



Looking south – finishing the concrete



Lifting steel trusses to form the main entry hallway roof



Platform taking shape from the Dance Studio side



Looking south to the front entry from building midpoint



2/11/2012 Looking southward down on the site (photographer got a lift from Superintendent Dave Baumback)



Lifting "glu-lams" (glue-laminated beams) into place between the steel trusses in the main hallway. Watch for future skylights here.

Grading for the new horse-shoe pits area in the memorial Redwood grove - east of the north end of the new Senior Center



Looking west: Workers on the shared platform.
Across the hallway: restrooms on the left, courtyard right of center, & game/meeting room on the right.



Looking northwest over the octagonal Dance Studio and rectangular classrooms and workshop.

Teen Center

- Site drainage work continued and water service tie-ins were scheduled for required bacterial testing
- Electrical, mechanical, and plumbing work continued



View of the new Teen Center and Park Restrooms (from a high lift on the Senior Center Site)

Community Center

- Plan check is in progress at the City.
- Review process by permitting agencies continues. (County Health, Flood Control, Fire Protection, Sanitary District, Water District, and others.)



The existing Preschool Playground waiting for its new building.

Pleasant Oaks Park

- On 2/8/2012 the District's Board approved a contract with Abey/Arnold Associates Landscape Architects for design of the Pleasant Oaks Park Project.