

Bond Projects Updates for Monday 14 January 2012

Senior Center

- **MILESTONE:** The new Senior Center officially opened its doors for business Monday 1/7/2013!
- Punch list work continued throughout the week. Please be safety conscious when visiting the center, as punch list work will likely continue for awhile.



Ribbon Cutting on GRAND OPENING Day 1/5/2013

(photo by Ann Luke)



Rental of the Senior Center has always been available – now there are more and larger spaces for your group activities or events! Please visit our website or call (925) 798-8788 for rental information.

Left: First official rental – a Preschool Fair on Saturday 1/12/13.

(photo by Kendra Luke)



Punch list woodwork (20130110-1636)



Punch list sheet metal work (20130110-1616)

Community Center

- Vapor barrier installed and sand layer applied.
- Underground electrical work continued.
- First of 2 slab pours is tentatively scheduled for Wednesday 1/16/13. Second pour to follow directly.



Vapor barrier is 15 mil plastic, sealed around electrical and plumbing stub-outs with tape. A layer of sand is being applied via conveyor and hand spreading. The concrete slab will be poured on top in the coming week.

(20130110-0900)

Pleasant Oaks Park

- 50% CD's (Construction Documents) were provided to project staff this week.