

Bond Projects Updates for Monday 14 November 2011

Senior Center

- Joint trench bored under Gregory Lane
- Possible 11/14/11 final slab pour
- On-site fire hydrant installed
- Haul off extra dirt continued
- Site moisture control continued

Receiving end of
the joint trench
bore



Teen Center – PHP

- Parking lot went through repeated moisture testing by soils engineer :
 - Gregory Lane entrance sidewalk, curbs, and valley gutter poured
 - Base layer asphalt rolled out until rain and cool temps stopped work Friday
 - CCWD installed Gregory Lane 5/8" domestic water service and required fire hydrant



Hydrant and
5/8" service



Dividing line phases 1 & 2

Community Center

- Demolition of the foundation continued – intensive separation of rebar from concrete



Tons of steel rebar separated for recycling from tons of concrete