

Bond Projects Updates for Monday 15 July 2013

Community Center

- Excavation and forms work proceeded for some concrete landscape features.
- Insulation of interior walls continued.
- Sheetrock installation began: Workshop, WeeTot Room, and events room.
- Excavation and drainage piping work proceeded for filter planters.
- Paper and lath work for stucco continued.
- Spray barrier applied for future Trespa panel-covered areas.



Spray barrier applied to surfaces that will be finished with Trespa panels. (20130710-0939)



South: events rooms – exterior columns sprayed with weather-tight barrier. (20130710-0900)




Insulation and sheetrock installation at ceiling change between Dance Studio and Perera Pavilion.

(20130710-0909)

Hackberry tree that will have a seat-wall surround can be seen through the south classroom windows.

(20130712-0817)



Hollow metal door frames were delivered to the site.

(20130712-1212)



Looking south through the entry hallway – sheetrock and other materials are staged for upcoming installation.

(20130712-1211)

Footing excavation for landscape wall north of the large Valley Oak at the front of the building.

(20130712-1248)




Above and Right: Two views inside the WeeTot Room, where insulation and sheetrock are being installed.

(20130712-1506)

Pleasant Oaks Park

- Off-haul of graded material from both Hawthorne and Monticello sides of site.
- Irrigation and drainage trenching continued.



Grading Off-Haul: Hawthorne Parking Lot

(photos by Lynn Spatz 20130710)