

## Bond Projects Updates for Monday 17 June 2013

### Pleasant Oaks Park

- Demolition of the site is underway and grading has begun.



View from north end: Turf has been bladed off the site.  
(20130610-1313)



Debris from demolition is being sorted for recycling.  
(20130610-1313)



Grading requires moving a large volume of earth off site.  
(20130611-1031)

06/11/2013



06/11/2013



Above: hauling route and sorted material piles seen from SE corner.

(20130611-1043)

Left: SW corner careful excavating around the tree protection zones (surrounded with orange fencing).

(20130611-1036)

(Thanks to Lynn and Amanda for the POP photos.)

#### Community Center

- PG&E Transformer pad was set.
- Building paper application began.

Scaffolding has been erected around the west and south sides so building paper work can begin.

(20130613-1548)





Some south and west walls have already been papered – getting ready for the next step, which is application of a stucco finish system.  
  
(20130613-1549)

Workers finishing up the soffits and blocking in the Perera Pavilion and Dance Studio.  
  
(20130613-1552)



The newly set PG&E transformer pad at the NE corner of the site.  
  
(20130613-1554)