

## Bond Projects Updates for Monday 19 March 2012

### Senior and Teen Centers

- **Rainy Week Report** – Monday 3/12 was the only clear day this week. The crews continued working on plumbing, electrical, and framing, but spent the latter half of the day battening down for the coming rains. Some glazing and electrical work was done early in the week, but then the weather won out.

Beginning construction of the Bocce courts concrete forms

(20120312-1705)



Teen Center: Scaffolding set up in anticipation of stucco application over the paper and lath

(20120312-1620)



SC – Multi-Purpose Room and Dance Studio view (20120312-1707)

### Community Center

- Plan set currently in Constructability Review

### Pleasant Oaks Park

- Project Kick-off Meeting with Design Team and User Groups will be held on site 4/4/2012 at 4pm

### All Sites

- At the 3/13/2012 meeting, the City Planning Commission continued the GNU Group Signage Package review to the 4/10/2012 meeting.