

# Bond Projects Updates for Monday 21 November 2011

## Senior Center

- **MILESTONE: Final slab pour** was Monday 14 November
- Joint trench work and irrigation trenching proceeded throughout the week
- Gregory Lane sidewalk section removed for CCWD and sewer tie-ins was reconstructed



The new building slab is just about 1 football field long.



Joint trench section near Gregory Lane - containing fire and domestic water - will meet up with more utilities heading north to the building

Teen Center – Parking Lot Improvements

- Framers began laying out the lines for the interior walls on the slab
- Phase 1 work on the parking lot is finished and awaiting inspection before opening for use. The construction fencing will soon be relocated to the Phase 2 position, which closes the Cleveland access and opens the Gregory access



Community Center

- The site is largely cleared of all off-haul except a few stump areas, which are being cleared of roots. The large demolition equipment was moved off site by week's end, making way for grading work starting today (11/21) – weather permitting.

