

Bond Projects Updates for Monday 22 October 2012

Senior Center

- West parking lot pavement and fencing finished. Inspection & striping coming soon.
- Bay Alarm crew installed fire system monitoring equipment.



(20121022-1316)

Teen Center

- VIP Opening was Wednesday 10/17/12 and GRAND OPENING was Saturday 10/20/12 – both events were fun and gave guests a hands-on introduction to the new Teen Center.
- Installation of AV systems continued.
- The final furniture package arrived and was installed Wednesday before the VIP Opening.



(20121017-1848)



(20121017-2000) Temporary projection screen kindly loaned by Spinitar.



(20121017-2006)



Teen Center Grand Opening Ribbon Cutting – October 20, 2012

photo by Ann Luke

Community Center

- Foundation layout and footings rebar installation continued.
- CCWD began the installation of the fire service water line to the site



(20121022-1223)

Pleasant Oaks Park

- Design team prepared for their second appearance at the upcoming City Planning Commission Meeting scheduled for Tuesday 10/23/2012 at 7:30pm at City Hall.