

Bond Projects Updates for Monday 24 June 2013

Community Center

- Installation of roofing commenced.
- PG&E primary (from the source) and secondary (to the building) conduits work proceeded.
- Fire system water supply installation proceeded.
- Insulation installation began in the ceiling.
- Excavation for landscape forms (concrete bench and wall) began.
- Interior storefront framing installation continued.
- Installation of paper and lathe (for upcoming stucco application) continued.



The berm around the Valley Oak has been prepared for upcoming wall- footing excavation. (20130620-0817)



Taking the fire water from the back-flow preventer to the building. (20130618-0925)



An example of the interior storefront window and door framing. This is one of the classrooms off the main entry hall.

(20130620-0820)

PG&E secondary conduits from the transformer to the building, where it will meet the main switchgear.

(20130620-0904)



The NE corner of the events room entry is getting more storefront framing and the column base is being prepared for stucco finish.

(20130620-1324)



The ceiling of the Perera Pavilion has been insulated. (20130620-1324)



Looking west along the south face of the building: workers auger pier holes for the seat-wall that will surround the Hackberry Tree (center). (20130620-1324)

Pleasant Oaks Park

- Removal of old infrastructure continued.
- Extensive grading underway.



Extensive grading to level the playing fields has substantially raised the SE corner of the park. (20130622-1407)



Another look at the grade changes happening in the park: west is generally lower and east is generally higher than original grade. This view is looking east along the south end. (20130622-1407)



Looking north: debris pulled from the site continues to be separated for recycling. (20130622-1409)