

## Bond Projects Updates for Monday 27 May 2013

### Community Center

- Mechanical, electrical, and plumbing finishing up at interior spaces.
- Finishing up with interior blocking and soffits.
- Storefront window and door frames are being installed.



Members from the architect, construction management, and contractor discussing various features of the project.

(20130522-1052)

Nailer boards are attached to the concrete stem walls for attaching building finishes later.

(20130522-1100)



Storefront window frames are being installed throughout the building. (20130523-1340)



Looking west from inside the Dance Studio – storefront window and door framing is being installed.  
  
(20130524-1423)



View south from the middle of the main hallway – extensive soffit framing will shape the ceiling. (20130524-1429)



Preschool: Ceiling framing encloses the space occupied by building infrastructure – electrical, plumbing, and mechanical systems.

(20130524-1430)



Above: **furring strips** are long thin strips of wood or metal used to make backing surfaces to support the finished surfaces in a room. This is the WeeTot Room.

(20130524-1431)

Left: Exterior view of the front WeeTot Room window frame from the photo above. Under-eave blocking and framing is complete, and a fascia board has been added as well.

(20130524-1433)

Pleasant Oaks Park

- **GROUND-BREAKING:** Thursday 5/30/2013 at 4:00pm at the existing playground in Pleasant Oaks Park.