

Bond Projects Updates for Monday 28 January 2013

Community Center

- **MILESTONE** – Slab pours completed 1/24/2013.
- The 6" thick slab was saw-cut in a grid at a depth of approximately 1.5" to control cracking during cure.
- Layout and framing will begin in the new week.
- CCWD will repair a leak in the new hydrant installed on Taylor Blvd, which will allow vertical framing to commence (once the Fire Protection District has signed off on the hydrant).



Thursday was perfect concrete pouring weather, which was damp and cool throughout the day.

(photo by Chris Schmidt of CSI)



The combined pours for the slab totaled approximately 500 yards of concrete. (photo by Chris Schmidt of CSI)

Looking west – the crew working on the future Preschool Room area.

(photo by Chris Schmidt of CSI)



The power-trowel, seen in use at left, is used to smooth large concrete slabs and getting the slab to a hard, level finish.

(photo by Chris Schmidt of CSI)

Right: An example of the saw-cut treatment intended to help control cracking of the concrete during cure time.

(20130125-1705)





Above: Looking north on the west side of the slab – the vertical planter walls delineate the future WeeTot Room area.

(20130125-1703)

Right: Looking south along the west side, the existing playground can be seen in relation to the new building footprint.

(20130125-1703)



Senior Center

- Punch list items are nearly completed – some parking lot remedial work upcoming.
- Please see our website for exciting rental and activity opportunities!

Pleasant Oaks Park

- Project is on target to go out to bid in March 2013.