

Bond Projects Updates for Monday 28 November 2011

Senior Center

- Preparation for parking lot paving included forming and pouring curb and gutter
- Drainage system & joint trench work continued for all underground utilities
- Steady improvement at each slab compression test – curing toward required strength



More compaction,
then forms for the
curb & gutter



A crew fills the forms
with concrete, then
finishes it off for curing

Teen Center and Parking Lot

- **MILESTONE: McF opened the new accessible parking lot and entrance from Gregory Lane.** Fencing was relocated to the Phase 2 configuration for continuation of the parking lot and construction of the Teen Center. **The Cleveland entrance will be available to the public only when it will not impede the construction project work.**
- Horizontal drilling equipment was used where possible for utilities to the Teen Center, Aquatics, & park
- Fire and domestic water lines installation was worked on all week.
- Framers continued working on wall layouts on the slab



Two ways to
install utilities
piping:

Trenching

&

Horizontal
Drilling



Community Center

- Last of the roots were hauled away and all berms were graded down except the short section containing the Valley Oak rootbed, which will be hand excavated in the spring.
- As part of the Winterization Plan for the site, remaining utilities POC's (points of connection) were secured and capped. After grading and drainage work are inspected, the site will be covered with chips.
- Dahlin Group provided 50% CD's (Construction Documents) to staff for review



Berm section left protecting the Oak root system until spring work begins

All Projects

- Staff met with GNU Group regarding the sign placement analysis and in preparation for GNU Group to proceed with language and design elements for the District's new facilities. The Board approved sample of our in-progress logo design was provided to GNU Group for incorporation into the signage design process.