

## Bond Projects Updates for Monday 3 October 2011

### Senior Center

- North end storm drain structure pipes, weir, and slurry installed
- Electricians running "miles" of conduit
- Main sewer tie-in finally done
- Low retaining wall installed along flood control channel (see west walkway on plan set)



Senior Center sewer main tie-in ACCOMPLISHED! This worker is 20' down in the middle of Gregory Lane. No "gravelanche" in this location.



Inset: storm drain pipes strapped in  
Weir being set in background while slurry being pumped to cover drainage structure.  
Several layers to go before it all disappears under a parking lot.

Bond Projects Updates for Monday 3 October 2011 continued

Teen Center and Parking Lot

- C-3 Filter Planter being constructed near DO walkway



- Teen Center foundation pad had gravel layering deposited by pump truck



Almost ready for the pad to be poured!

Community Center

- All utilities cut/capped except gas, which is being redone (on the correct line this time...doh!) 10/3 at 8am
- PARC Services has been issued their NTP – the site is now theirs until demolition is complete
- Monday/Tuesday the Freon is being removed from the HVAC system and other preparatory tasks begun
- Latest tentative date to begin “knock down” is Wednesday 10/5/11 (weather permitting). Confirm with staff before you drive over for the “show”.
- CSI Construction Manager, Caitlin Zeuli, will share Lynn’s office for the duration of the demo project
- Tina had construction signs made for the CC parking lot, which will be used in addition to the PARC Services signage. The school traffic, pedestrians, construction vehicles, and “tourists” pose the need for extra care during this work – everyone is sharing the Civic Drive bottleneck!