

## Bond Projects Updates for Monday 5 March 2012

### Senior Center

- Conduit connections were made to Senior and Teen PG&E poles in preparation for the primary wire pulls.
- Horse-shoe pits forms had rebar installed and Bocce courts got a layer of fabric and base rock.
- Framing and roofing work continued week long with the exception of one rain-day.



Bocce courts base layer, looking generally north to the Senior Center

Horse shoe pits getting their rebar and forms for the pathway that connects to existing park paths



Laying out the entryway high window framing. View through the library/lounge on the right.

Teen Center

- Most of the window and door framing was installed this week
- Irrigation lines and controller wiring was installed around the Teen Center and in other planting areas
- Roofing materials were delivered and staged on the roof of the building

Preparing to finish the roof in the March 5<sup>th</sup> work-week



Public/Park access snack-shack service window.

Aluminum window and door frames waiting for glazing.

Meeting Room door onto courtyard (seen from near NE corner of pool deck).



Community Center

- Plan sets and specs continue to be reviewed by various permitting agencies
- Dahlin Group is preparing the 95% plan set for constructability review
- PG&E and CCWD are proceeding with engineering design for their facilities for the new building