

Bond Projects Updates for Tuesday 21 February 2012

Senior Center


- Interior walls and roof framing continued
- Underground drainage tie-ins piped from building drain leaders
- Domestic water supply passed bacteria testing – ready for tie-in at meter



Library/Lounge

Front Entry

CC Café



Section from the conformed plan set sheet of exterior elevations – for reference



West walkway rebar – concrete will be pumped along the ~ 300' length

Front entry footings were poured this week






Above – looking north into the building.

The planned skylight areas are now better defined in the center “bays” in the framing.

Right – Looking south to the main entry.



The CC Café octagonal room was “trued” to within 1/8”. Close inspection of the photo shows the center crossing of the lines.



Multi Purpose Room platform and beginning framing for “back-stage”.

One of several temporary tie-downs for the large steel truss over the room.

Kendra checking out the progress on her office.



Holly in the shared office for the chef and coordinator of CC Café.

Kendra & Holly test-driving the instructors’ platform in the Dance Studio – future home of many great fitness programs for all ages!




Teen Center

- The first set of “Whacky Mullions” were installed
- Electrical, plumbing, and mechanical infrastructure installation continued
- Domestic water passed the bacteria testing and will likely be tied in to the meter by this printing



The angled mullions provide a playful face for the new Teen Center.



Bond Projects – All Sites

- At the meeting on 2/16/2012 the City ARC accepted the exterior signage program design by GNU Group for all the new facilities
- The District Board will tour the Senior and Teen construction sites on Wednesday 2/22/2012 at 4pm