

Bond Projects Updates for Tuesday 29 May 2012

Senior Center

- The east side patio concrete was poured.
- Rough MEP (electrical, mechanical, plumbing) work continued.
- Insulation and sheetrock getting underway.
- Roofing work continued.
- Paper and lath nearly completed in preparation for stucco.



On the Board Tour 5/23/2012 – enjoying the Multi-Purpose Room progress. (20120523-1735 photo: Kat Hunn)



Paper and lath completed around the south end. Sheetrock staged on the front curb was either installed or moved indoors before Friday's showers. (20120524-1654)



View from the trash enclosure “back door” of the finished concrete walkway and patio – east side of building.
(20120524-1655)

Looking south from the Multi-Purpose Room along the patio to the trash enclosure “back door”.
(20120524-1657)



Teen Center

- Great progress with sheetrock this week.
- Trim painting – exterior.
- New picnic area curbs and walkway concrete poured, as well as site curbs east of the Teen Center.
- Work resumed on the window frames and glazing.



New picnic area curbs and walkway. (20120525-1439)



Looking into the future Snack Shack from outside the building's southwest front window.

(20120522-1649)

Looking north toward the back door.

Restrooms and Office spaces on the right.

(20120525-1447)



On the Board Tour 5/23/2012: Kat explaining the "garage door" feature in the west wall of the Game Room.

(20120523-1719 photo: Kendra Luke)

Community Center

- The bids for construction of the new Community Center were discussed at the regular Board meeting on Wednesday 5/23/2012. The District Board will further discuss the options for awarding the bid at the Board Special Meeting on Tuesday 5/29/2012 at 6:30 pm.