

## Bond Projects Updates for Monday 14 October 2013

### Community Center

- Site work, including irrigation, drivable turnaround and walkways continued.
- Main feature wall was poured and forms removed – awaiting finish.
- Interior: restroom and kitchen tile flooring in progress.
- Taping, sealing, and painting continued throughout the building.
- McHale Room “barn door” frame was hung on its track.

Main feature wall awaiting its finish treatment (either acid wash or sandblasting).

(20131011-1111)



Drivable turnaround forms for curb and gutter are in construction.

(20131011-1113)

Circle in the new turnaround will be landscape planted.

(20131011-1113)





Main events entry approach. A large section of the paved entry will be protected under the (upcoming) glass panels in the trellis.  
(20131011-1115)

Looking WNW:  
Workers trenching and installing exterior electrical lighting pathways and irrigation sections.  
(20131011-1117)



Vertical tracks seen here are part of the fastening system for the stand-off Trespa panels that will cover some parts of the exterior.  
(20131011-1135)

Looking south through the McHale Room: The framed portion of the “barn door” is already installed in its hanging track, awaiting glazing installation.

(20131011-1127)



Looking east down the hallway connecting the programs and events areas of the building: the McHale Room “barn door” can be seen partially drawn across the room’s corner opening.

(20131011-1120)

Tile installation proceeds in the main restrooms. The tilers are making good use of the natural light coming in through the sun tunnels.

(20131011-1141)



Pleasant Oaks Park

- Site work: Rebar and forms for concrete flatwork continue.
- Soil amendment and irrigation installation at filter planters continued.
- Bollards and bike rack set in Snack Shack area.
- All fields - work continued.



Left & below: West & south sides of the existing sports building - bike rack and bollards already set in the area being prepared for concrete paving (20131010-1403)

Below: A load of landscaping plants is staged in the new parking lot on Monticello.  
Below right: Corner of Monticello and Hawthorne - soil and distributed irrigation in the planter await the upcoming landscape planting.

