

## Bond Projects Updates for Monday 9 December 2013

### Community Center

- **MILESTONE:** Asphalt paving accomplished.
- Trespa panel installation continued.
- Interior painting, trims, and electrical & lighting installation continued.
- **MILESTONE:** HVAC system was put into operation.
- Floor coverings installation continued – classrooms vinyls.
- Playground fencing completed and play area remediation continued.
- Installation of pavers at front and east side proceeded.



High angle view of the building from the east end. (20131202-1559)




Looking east toward the playground, classrooms, and office spaces in the new building. (20131202-0948)



Left and below:  
Installation of the Trespa  
panels continues.  
(20131202-1012 &  
20131205-1721)




Monday provided  
beautiful weather  
for installing the  
asphalt paving on  
site. Some curbs in  
the existing parking  
lot were modified  
per fire vehicle  
access code and  
were patch-paved.  
(20131202-1224)



Left: view through the coffee service area, looking into the McHale Room. Plenty of electrical circuits serve this area. (20131202-1211)

Below: Sports grade vinyl flooring is being installed in an appealing design in the preschool rooms. (20131205-1056)

Below: Members of the Board Tour on 12/5/2013 observing the progress in the McHale Room. (20131205-1708)



Pleasant Oaks Park

- Landscape plantings continued.
- Finish details of site work, backstops assembly, and metal “split rail” fence work finishing up.



Looking north across the park from the corner at Santa Barbara.  
(20131202-1459)



Looking south across the center length of the playing fields, all sporting their fresh sod and fencing.  
(20131202-1528)



High angle view of the completed picnic areas and batting cages at the NE corner of the park.  
(20131202-1528)